

PROJECT UPDATE

Issue No. 1
April 2015

LR Elem/EJMS Middle School Maintenance



Demolished restroom plumbing and finishes.



Began installing new plumbing piping.



Installed new ballast and modified lamps at corridor lights.



Received delivery of the chillers.

Progress in the last 30 days:

1. EJMS Middle School:

- A. Demolished the existing toilet fixtures, accessories, finishes and associated piping at the two restrooms.
- B. Replaced the ballast and modified the lamps in the corridor light fixtures.
- C. Installed the steel tube frame and partially demolished the wall for the new overhead coiling doors.

\$1,607,961 100% 08/15

2. Laura Reeves Elementary:

- A. General Conditions items.
- B. Shop submittals.

Scheduled for the Next 30 days:

1. EJMS Middle School:

- A. Install the Chiller pad.
- B. Begin masonry work.
- C. Install OH Coiling doors.
- D. Continue working on plumbing and finishes.
- E. Receive Boilers and possibly air handlers.

2. Laura Reeves Elementary:

- A. Continue shop submittals.

- GMP Money Authorized to Date
- Completion of Project
- Schedule for Project

	\$68K	4%	Date of Substantial Completion
			08/15
			07/15
			Summer Break
			06/15
			05/15
			04/15
			03/15



Installed OH Coiling Door steel frame.



Silsbee I.S.D.

