

PROJECT UPDATE

Issue No. 6
February 2015

New Elementary School



Installing the site paving.



Installing underslab plumbing and grade beams.

Progress in the last 30 days:

1. Finished installing the building piers.
2. Continued installing the building grade beams and site paving.
3. Began the underslab plumbing and electrical rough-in work.
4. Structural steel for Areas 'A' & 'B' is ready to ship from the fabricator; Gallagher Construction is working to schedule delivery.
5. Continued processing shop submittals and contracting with subcontractors.

Scheduled for the Next 30 days:

1. Continue installing the underslab plumbing and electrical rough-in work.
2. Continue installing the building grade beams and site paving.
3. Recieve first steel shipment.
4. Continue processing shop submittals.
5. Finalize contracting with subcontractors.

■ GMP Money Authorized to Date

■ Completion of Project

■ Schedule for Project

	25,845,400	100%	Date of Substantial Completion
			12/31/15
			12/15
			11/15
			10/15
			09/15
			08/15
			07/15
			06/15
			05/15
			04/15
			03/15
			02/15
			01/15
			12/14
			11/14
			10/14
			09/14
			08/14
			07/14
\$2.6M		10%	



Silsbee I.S.D.



PROJECT UPDATE

DESIGN DEVELOPMENT SITE PLAN

New Elementary School



Silsbee I.S.D.



CLAYCOMB
ASSOCIATES, ARCHITECTS